GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 29620

ENGIE

Gas Safe REGISTER 57956

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UoS Accommodation
14 Endcliffe Avenue
Sheffield
S10 3EA.

Contract Number UoS
Customer Name ENGIE
Site Address Endcliffe Village
Flocath DE
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	FLOCATH DE PLANT ROOM	BOILER	Ferroli Quasa PRO 115	15126114369660	-	OF
2	YES	SERVICE		BOILER	Ferroli Quasa PRO 115	15126 1143694O	-	OF
3	YES	SERVICE		BOILER	Ferroli Quasa PRO 115	15126 1143 7170	-	OF
4	-	-	-	-	-	-	-	-

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate l/s/l/s/h~~	Actual 2915	Required (Calculated) 1052	
High level free area cm² ~~or ventilation flow rate m³/hr/h~~	Actual 1466	Required (Calculated) 1026	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA	

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES		~~Gas burner pressure (mbar)~~ or heat input kW/h required	114	114	114		Carbon Dioxide (CO_2) (%)	9.1	9.1	9.1	
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES		~~Gas burner pressure (mbar)~~ or heat input kW/h measured	112.1	111.3	112.7		Excess Air (%)	30.3	32.8	30.6	
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA		Gas rating measured (kW/h / NA)	112.1	111.3	112.7		CO/CO_2 Ratio	0.0009	0.0007	0.0008	
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES		Air/gas ratio control setting (%/NA)	NA	NA	NA		Gross Efficiency (%)	99.6	98.7	98.7	
Burner lock out time (seconds)	60	62	60		Net flue gas temperature (gross less ambient) (°C)	51	60	60		CO flue dilution (ppm)	NA	NA	NA	
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES		Oxygen (O_2 %)	4.9	5.1	4.9		Standing pressure (mbar)	21.5	21.5	21.5	
Heat net input rating data (kW)	114	114	114		Carbon Monoxide (CO)(ppm)	79	65	71		Working pressure (mbar)	18.0	18.0	18.0	
										Is appliance safe for use (Yes/No)	YES	YES	YES	
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	Auto Smart 0300			
										Test Instrument serial number	0300 JQE5390			

Worksheet No (if used)	26639638
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 22/6/20

Signature [redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer